RA BILL: 01st and Part

Project Schedule

Sl No	Boq Item No	Description	Unit	BOQ Qty	Present Measurements Qty	Start Date	End Date	Nos Of Working Days
	Boq Item No	Description	Unit	BOQ Qty	Present Measurements Qty	Start Date	End Date	No Of Working Days
	14	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded granite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisuser @ 3.0 Ltrs confirming to IS 9103 1999, re affirmed - 2008, Maichine mixed concrete laid in layers not exeeceding 15cms thick, vibrated for all works in foundation Plinth,& Ground floor Level for Roof Slab, Staircase Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, tilliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification First floor	Cum	26.7	0.00	24-Feb-22	28-Feb-22	4
	15	Providing & laying IN POSITION REINFORCED CEMENT CONCRETE of design mix M25 with OPC cement @ 340 Kgs with down size graded granite metel coarse aggregates @ 0.70 Cum & fine aggregates @ 0.47 Cum with super plastisuser @ 3.0 Ltrs confirming to IS 9103 1999, re affirmed - 2008, Maichine mixed concrete laid in layers not exeeceding 15cms thick, vibrated for all works in foundation Plinth,& Ground floor Level for Roof Slab, Staircase Lintels, Retaining Wall, Pires, Abutments, Pillers, Posts, Struts, Butteress, String or Lasing Corsess, Prapeets Copings, Bed Blocks, anchor blocks, plain windows cills, tilliets, etc including cost of all materials, laobur HOM of machinary, curing complete as per specification Second floor	Cum	26.7	0.00	29-Mar-22	6-Apr-22	9
	18	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc with all lead and lift etc complete (exculsive of cost of steel and fabrication charges) FOOTING & COLUMN	Cum	73.4	0.00	24-Feb-22	29-Mar-22	2
	19	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc with all lead and lift etc complete (exculsive of cost of steel and fabrication charges) GRADE BEAM	Cum	428.6	0.00	7-Mar-22	18-Apr-22	42
	20	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc with all lead and lift etc complete (exculsive of cost of steel and fabrication charges) ROOF SLAB	Cum	682.8	0.00	7-Mar-22	18-Apr-22	42
	23	Providing and removing centering, shuttering, strutting, propping etc , an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 m in depth including cost of all materials, labour complete as per specifications Specification No. KBS 4.6.2 First floor	Sqm	116.8	0.00	7-Mar-22	18-Apr-22	42
	24	Providing and removing centering, shuttering, strutting, propping etc , an removal of form work for sides & soffits of beams, beam haunching cantilever girders, bressumers & lintels & not exceeding 1.0 m in depth including cost of all materials, labour complete as per specifications Specification No. KBS 4.6.2 Second floor	Sqm	116.8	0.00	7-Mar-22	18-Apr-22	42
	28	Providing and removing centering, shuttering, strutting, propping etc , for columns, pillars piers, abutments, post and struts square / rectangular / polygon in plan including cost of all materials, labour complete as per specification First floor	Sqm	393.2	0.00	7-Mar-22	18-Apr-22	42
	29	Providing and removing centering, shuttering, strutting, propping etc , for columns, pillars piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specification Second floor	Sqm	393.2	393.20	7-Mar-22	18-Apr-22	42
	33	Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications Specification upto 3.5 m from ground level FIRST FLOOR	Sqm	1105.6	0.00	7-Mar-22	18-Apr-22	42

NOV	DEC	JAN	FEB
FEB	MAR	APR	MAY

AE / JE (P) KRN

Assistant Executive Engineer (Project)
Bruhat Bangalore Mahanagara Palike
Rajarajeshwari Nagar Zone

Scanned by TapScanner

Project Schedule

	Description	Unit	BOQ Qty	Present Measurements Qty	Start Date	End Date	Nos Of Working Days
34	Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification upto 3.5 m from Ground level . GROUND FLOOR	Sqm	1105.6	0.00	7-Mar-22	18-Apr-22	42
37	Providing and removing centering, shuttering, strutting, propping etc , for edgers of slabs and breaks in floor including cost of all materials, labour complete as per specifications. GROUND , FIRST , SECOND, THIRD FLOOR	Sqm	182.8	0.00	7-Mar-22	18-Apr-22	42
39	Providing and removing centring, shuttering, strutting, proping etc , and removal of form work for stairs (excluding landing) except spiral staircase including cost of all materials labour complete as per specification and directed by the Engineer in Charge GROUND , FIRST , SECOND, THIRD FLOOR	Sqm	214	129.04	7-Mar-22	18-Apr-22	42
41	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 8.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc , and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. FIRST FLOOR	Sqm	48	0.00	7-Mar-22	18-Apr-22	42
42	Providing and laying in position reinforced cement cocnrete of design mix M20 with OPC cement @ 27.20 Kgs with 12mm & down sizes graded grantie metal coarse aggregated @ 0.5865 cum & fine aggregates, @ 0.391 Cum with super super plastisiser @ 0.225 Ltrs maichine mixed well compacted plain chajja 8.50 Cms avg thickness, up to ground floor level including removing centering, shuttering, strutting, propping etc , and removal of form work for cost of all materials, laobur HOM of machinary, curing complete as per specification. FIRST FLOOR	Sqm	48	0.00	7-Mar-22	18-Apr-22	42
45	Providing and removing centering, shuttering, strutting, propping etc , for chajjas, corbels of all shapes & sizes, at all elevations & heights	Sqm	195	0.00	7-Mar-22	18-Apr-22	42
49	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc , complete as per specifications. Specification No KBS 4.6.3. FOR TMT Bars Fe- 500 FIRST FLOOR	Tonne	37.8	0.00	7-Mar-22	18-Apr-22	42
50	Providing TMT Steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position lapping and / or welding wherever required, tieng with binding wire and anchoring to the adjoining members wherever necessary, complete as per design (laps, hooks and wastage shall not be measured and paid) cost of all materials, labour, HOM of machineries etc , complete as per specifications. Specification No KBS 4.6.3. FOR TMT Bars Fe- 500 SECOND FLOOR	Tonne	37.2	0.00	7-Mar-22	18-Apr-22	42
54	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications GROUND FLOOR	Cum	209.1	0.00	2-Feb-22	14-Feb-22	12
55	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications FIRST FLOOR	Cum	226	0.00	25-Feb-22	9-Mar-22	12
56	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications SECOND FLOOR	Cum	226	0.00	25-Feb-22	9-Mar-22	12
60	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation 5.0Newton per Sqmm with cement mortar 1:4 including cost of materials, labour charges, scaffolding, curing complete as per specifications First FLOOR	Sqm	25	0.00	1-Apr-22	16-Apr-22	16

NOV | DEC | JAN | FEB

AE / JE (P) RRN

Assistant Executive Engineer (Project)
Bruhat Bangalore Mahanagar Palike
Rajarajeshwari Nagar Zone

Scanned by TapScanner

RA BILL: 01st and Part

Project Schedule

	Description	Unit	BOQ Qty	Present Measurements Qty	Start Date	End Date	Nos Of Working Days
61	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation 5.0Newton per Sqmm with cement mortar 1:4 including cost of materials, labour charges, scaffolding, curing complete as per specifications Second FLOOR	Sqm	25	0.00	1-Apr-22	16-Apr-22	16

NOV | DEC | JAN | FEB

K k. Ramakrishna
AE / JE (P) RRN

B.k. Ramakrishna

ESS ESS BUILDERS Bengaluru & Hassan Reg No 2555343

Scanned by TapScanner